



# Hall Infrastructure and Integration (EC Report)

Dustin McNulty  
Idaho State University  
*mcnulty@jlab.org*

March 22, 2019



## Hall Infrastructure and Integration

### Outline

- Review P6 Baseline budget and present in context of experiment requirements with eye toward cost savings
- WBS has 6 subsystems:
  - **Management**
  - **Cryogenic Transfer Lines** for high power targets
  - **2MVA (Power upgrade)** for toroids
  - **Incoming Beamline Mods** to fit apparatus
  - **Particle Shielding** to lower radiation load in hall
  - **Integration:**
    - \* Cables, Detector Supports, and Hall Mods

## Hall I & I P6 Summary (as of March 7, 2019)

| WBS Path        | Activity ID                  | Activity Name                                | Start     | Finish    | Planned Duration | Planned Labor Units | Planned Labor Cost | Planned Nonlabor Cost | Planned Material Cost | Planned Total Cost |
|-----------------|------------------------------|----------------------------------------------|-----------|-----------|------------------|---------------------|--------------------|-----------------------|-----------------------|--------------------|
| <b>MOLLER-1</b> | <b>MOLLER Schedule Dev-1</b> |                                              | 01-Mar-19 | 30-Sep-25 | 327.40           | 1158.05             | \$4,440,048        | \$0                   | \$6,548,188           | \$10,988,237       |
|                 | <b>MOLLER-1.1.06</b>         | <b>Hall A Infrastructure and Integration</b> | 01-Mar-19 | 30-Sep-25 | 327.40           | 1158.05             | \$4,440,048        | \$0                   | \$6,548,188           | \$10,988,237       |

- Planned durations are calendar-weeks and labor units are man-weeks (40 hr periods)
- Labor rates have been updated to reflect accurate planned costs (since Dec 2016 Director’s Review costs used outdated rates)...
- Total Planned Cost is currently \$11M for this subsystem: \$6M for infrastructure and \$5M for integration
- Total Cost includes 1158 weeks labor (\$4.44M) plus \$6.55M in materials
- Contingency rates for various activities not fully determined (or included) yet
- Several areas of potential cost reductions have already been identified

## Hall I & I P6 Management

| WBS Path                                                          | Activity ID | Activity Name                                    | Start     | Finish    | Planned Duration | Planned Labor Units | Planned Labor Cost | Planned Nonlabor Cost | Planned Material Cost | Planned Total Cost |
|-------------------------------------------------------------------|-------------|--------------------------------------------------|-----------|-----------|------------------|---------------------|--------------------|-----------------------|-----------------------|--------------------|
| <b>MOLLER-1.1.06.01 Infrastructure and Integration Management</b> |             |                                                  | 01-Mar-19 | 30-Sep-25 | 327.40           | 72.50               | \$377,294          | \$0                   | \$0                   | \$377,294          |
| 1.06.01                                                           | 10601000    | Infrastructure and Integration Management (FY19) | 01-Mar-19 | 30-Sep-19 | 29.80            | 6.50                | \$31,177           | \$0                   | \$0                   | \$31,177           |
| 1.06.01                                                           | 10601005    | Infrastructure and Integration Management (FY20) | 01-Oct-19 | 30-Sep-20 | 49.60            | 11.00               | \$54,344           | \$0                   | \$0                   | \$54,344           |
| 1.06.01                                                           | 10601010    | Infrastructure and Integration Management (FY21) | 01-Oct-20 | 30-Sep-21 | 49.60            | 11.00               | \$55,972           | \$0                   | \$0                   | \$55,972           |
| 1.06.01                                                           | 10601015    | Infrastructure and Integration Management (FY22) | 01-Oct-21 | 30-Sep-22 | 49.80            | 11.00               | \$57,653           | \$0                   | \$0                   | \$57,653           |
| 1.06.01                                                           | 10601020    | Infrastructure and Integration Management (FY23) | 03-Oct-22 | 29-Sep-23 | 49.40            | 11.00               | \$59,382           | \$0                   | \$0                   | \$59,382           |
| 1.06.01                                                           | 10601025    | Infrastructure and Integration Management (FY24) | 02-Oct-23 | 30-Sep-24 | 49.80            | 11.00               | \$59,382           | \$0                   | \$0                   | \$59,382           |
| 1.06.01                                                           | 10601030    | Infrastructure and Integration Management (FY25) | 01-Oct-24 | 30-Sep-25 | 49.40            | 11.00               | \$59,382           | \$0                   | \$0                   | \$59,382           |

- Total Planned Management Cost is \$377k
- Broken down over the ~6.5 year project period
- Duration covers entire project period of 327 calendar weeks with 72 man-weeks of planned labor related to management

## Infrastructure: 5kW Cryogenic Transfer Lines

| WBS Path                                              | Activity ID | Activity Name                                  | Start     | Finish    | Planned Duration | Planned Labor Units | Planned Labor Cost | Planned Nonlabor Cost | Planned Material Cost | Planned Total Cost |
|-------------------------------------------------------|-------------|------------------------------------------------|-----------|-----------|------------------|---------------------|--------------------|-----------------------|-----------------------|--------------------|
| <b>MOLLER-1.1.06.02 5 kW Cryogenic Transfer Lines</b> |             |                                                | 02-Oct-20 | 01-Dec-23 | 157.20           | 320.65              | \$1,305,189        | \$0                   | \$358,290             | \$1,663,480        |
| 1.06.02                                               | 10602000    | Design Transfer Line and End Boxes             | 02-Oct-20 | 27-May-21 | 32.00            | 114.10              | \$525,496          | \$0                   | \$0                   | \$525,496          |
| 1.06.02                                               | 10602005    | Procure Transfer Lines and End Boxes Materials | 04-Jan-22 | 18-Aug-22 | 32.00            | 0.00                | \$0                | \$0                   | \$358,290             | \$358,290          |
| 1.06.02                                               | 10602010    | Fabrication of Transfer Lines and End Boxes    | 19-Aug-22 | 14-Apr-23 | 32.00            | 153.90              | \$604,014          | \$0                   | \$0                   | \$604,014          |
| 1.06.02                                               | 10602015    | Installation of Transfer Lines and End Boxes   | 17-Apr-23 | 01-Dec-23 | 32.00            | 52.65               | \$175,680          | \$0                   | \$0                   | \$175,680          |
| 1.06.02                                               | 1060603040  | 5 Kw Transfer Line Complete                    |           | 01-Dec-23 | 0.00             | 0.00                | \$0                | \$0                   | \$0                   | \$0                |

- Budget includes full cost needed for all new cryo lines from new ESR2 to Hall as well as new lines inside Hall.
- Present planned duration is 157 weeks with 321 weeks labor: \$1.3M
- Total Planned Cost is \$1.66M including \$358k in materials
- Cryogenics group recently determined that ESR lines to Hall can be reused for ESR2 -- representing significant (1/2 to 1/3) cost reduction for this budget

## Infrastructure: 2MVA and Incoming Beamline Mods

| WBS Path                                                 | Activity ID | Activity Name                                                              | Start     | Finish    | Planned Duration | Planned Labor Units | Planned Labor Cost | Planned Nonlabor Cost | Planned Material Cost | Planned Total Cost |
|----------------------------------------------------------|-------------|----------------------------------------------------------------------------|-----------|-----------|------------------|---------------------|--------------------|-----------------------|-----------------------|--------------------|
| <b>MOLLER-1.1.06.03 2 MVA to Hall A</b>                  |             |                                                                            | 04-Jan-22 | 16-Sep-22 | 36.00            | 0.00                | \$0                | \$0                   | \$0                   | \$0                |
| 1.06.03                                                  | 10603000    | Vendor to Install 2 MVA for Hall A (Dependency)                            | 04-Jan-22 | 16-Sep-22 | 36.00            | 0.00                | \$0                | \$0                   | \$0                   | \$0                |
| <b>MOLLER-1.1.06.04 Incoming Beam Line Modifications</b> |             |                                                                            | 02-Oct-20 | 25-Jun-21 | 36.00            | 274.70              | \$993,903          | \$0                   | \$349,181             | \$1,343,085        |
| 1.06.04                                                  | 10604000    | Design Incoming Beamline Modifications                                     | 02-Oct-20 | 01-Apr-21 | 24.00            | 95.00               | \$404,880          | \$0                   | \$0                   | \$404,880          |
| 1.06.04                                                  | 10604005    | Procure Incoming Beamline Modifications Materials (LOOK FOR requisition D. | 02-Apr-21 | 29-Apr-21 | 4.00             | 0.00                | \$0                | \$0                   | \$349,181             | \$349,181          |
| 1.06.04                                                  | 10604010    | Survey and Alignment ( To Establish Hall NET)                              | 02-Apr-21 | 02-Jun-21 | 8.60             | 10.10               | \$38,452           | \$0                   | \$0                   | \$38,452           |
| 1.06.04                                                  | 10604015    | Installation of Components and Vacuum                                      | 03-Jun-21 | 25-Jun-21 | 3.40             | 21.70               | \$69,415           | \$0                   | \$0                   | \$69,415           |
| 1.06.04                                                  | 10604020    | Prepare for I&C Deisnstallation                                            | 02-Oct-20 | 06-Jan-21 | 12.00            | 0.00                | \$0                | \$0                   | \$0                   | \$0                |
| 1.06.04                                                  | 10604025    | Relocate I&C                                                               | 07-Jan-21 | 25-Jun-21 | 24.00            | 131.00              | \$425,822          | \$0                   | \$0                   | \$425,822          |
| 1.06.04                                                  | 10604030    | Relocate Machine Protection                                                | 28-May-21 | 25-Jun-21 | 4.00             | 13.90               | \$46,409           | \$0                   | \$0                   | \$46,409           |
| 1.06.04                                                  | 10604035    | Relocate DC Power                                                          | 28-May-21 | 25-Jun-21 | 4.00             | 3.00                | \$8,924            | \$0                   | \$0                   | \$8,924            |

- Cost of 2MVA for Hall A (dependency) is absorbed by Physics Division
- Total cost of Incoming Beamline Mods is \$1.34M: dominated by 275 weeks of labor costs—half from design time and half from "brute force" moving of beam line components upstream; with \$349k of materials (mostly I &C and MEG)
- Does not include new Raster system (this is also a dependency)
- Includes \$50k for new BPMs (striplines and readout electronics)
- Not clear where potential cost reductions could lie here



## Infrastructure: Incoming Beamline Mod Activities

\*Required in order to make room for the target, spec, and detectors

| WBS Path                                                 | Activity ID | Activity Name                                                              | Start     | Finish    | Planned Duration | Planned Labor Units | Planned Labor Cost | Planned Nonlabor Cost | Planned Material Cost | Planned Total Cost |
|----------------------------------------------------------|-------------|----------------------------------------------------------------------------|-----------|-----------|------------------|---------------------|--------------------|-----------------------|-----------------------|--------------------|
| <b>MOLLER-1.1.06.03 2 MVA to Hall A</b>                  |             |                                                                            | 04-Jan-22 | 16-Sep-22 | 36.00            | 0.00                | \$0                | \$0                   | \$0                   | \$0                |
| 1.06.03                                                  | 10603000    | Vendor to Install 2 MVA for Hall A (Dependency)                            | 04-Jan-22 | 16-Sep-22 | 36.00            | 0.00                | \$0                | \$0                   | \$0                   | \$0                |
| <b>MOLLER-1.1.06.04 Incoming Beam Line Modifications</b> |             |                                                                            | 02-Oct-20 | 25-Jun-21 | 36.00            | 274.70              | \$993,903          | \$0                   | \$349,181             | \$1,343,085        |
| 1.06.04                                                  | 10604000    | Design Incoming Beamline Modifications                                     | 02-Oct-20 | 01-Apr-21 | 24.00            | 95.00               | \$404,880          | \$0                   | \$0                   | \$404,880          |
| 1.06.04                                                  | 10604005    | Procure Incoming Beamline Modifications Materials (LOOK FOR requisition D. | 02-Apr-21 | 29-Apr-21 | 4.00             | 0.00                | \$0                | \$0                   | \$349,181             | \$349,181          |
| 1.06.04                                                  | 10604010    | Survey and Alignment ( To Establish Hall NET)                              | 02-Apr-21 | 02-Jun-21 | 8.60             | 10.10               | \$38,452           | \$0                   | \$0                   | \$38,452           |
| 1.06.04                                                  | 10604015    | Installation of Components and Vacuum                                      | 03-Jun-21 | 25-Jun-21 | 3.40             | 21.70               | \$69,415           | \$0                   | \$0                   | \$69,415           |
| 1.06.04                                                  | 10604020    | Prepare for I&C Deisntallation                                             | 02-Oct-20 | 06-Jan-21 | 12.00            | 0.00                | \$0                | \$0                   | \$0                   | \$0                |
| 1.06.04                                                  | 10604025    | Relocate I&C                                                               | 07-Jan-21 | 25-Jun-21 | 24.00            | 131.00              | \$425,822          | \$0                   | \$0                   | \$425,822          |
| 1.06.04                                                  | 10604030    | Relocate Machine Protection                                                | 28-May-21 | 25-Jun-21 | 4.00             | 13.90               | \$46,409           | \$0                   | \$0                   | \$46,409           |
| 1.06.04                                                  | 10604035    | Relocate DC Power                                                          | 28-May-21 | 25-Jun-21 | 4.00             | 3.00                | \$8,924            | \$0                   | \$0                   | \$8,924            |

- Several activities involved:

- Mechanical Engineering Design
- Survey and alignment: standard element and beamline survey work
- Installation of vacuum components: Remove, move, install and pumpdown/leakcheck
- Relocate Instrumentation & Control, MPS, and DC power hardware and related racks cables, electronics

## Infrastructure: Particle Shielding (March 7, 2019)

| WBS Path                                   | Activity ID | Activity Name                               | Start     | Finish    | Planned Duration | Planned Labor Units | Planned Labor Cost | Planned Nonlabor Cost | Planned Material Cost | Planned Total Cost |
|--------------------------------------------|-------------|---------------------------------------------|-----------|-----------|------------------|---------------------|--------------------|-----------------------|-----------------------|--------------------|
| <b>MOLLER-1.1.06.05 Particle Shielding</b> |             |                                             | 02-Oct-20 | 25-Jun-21 | 36.00            | 36.00               | \$144,115          | \$0                   | \$2,541,337           | \$2,685,452        |
| 1.06.05                                    | 10605000    | Design Particle Shielding                   | 02-Oct-20 | 04-Feb-21 | 16.00            | 28.00               | \$105,254          | \$0                   | \$0                   | \$105,254          |
| 1.06.05                                    | 10605005    | Particle Shielding Procure and Installation | 05-Feb-21 | 25-Jun-21 | 20.00            | 0.00                | \$0                | \$0                   | \$2,541,337           | \$2,541,337        |
| 1.06.05                                    | 10605010    | SOTR Oversight                              | 05-Feb-21 | 25-Jun-21 | 20.00            | 8.00                | \$38,861           | \$0                   | \$0                   | \$38,861           |

- This budget includes more plastic and steel than the new, current plan presented by Ciprian
- The new breakdown has the following planned material costs:
  - \$1.3M target enclosure (dominated by \$1M in concrete)
  - \$467k col 1 and 2 shielding (concrete)
  - \$25k col4 shielding and Pb shadow wall
- Current Planned Material Costs are ~\$1.8M (represents ~\$750k cost reduction—assuming labor costs stay similar)



## Integration: Cables

| WBS Path                                                 | Activity ID | Activity Name                                 | Start     | Finish    | Planned Duration | Planned Labor Units | Planned Labor Cost | Planned Nonlabor Cost | Planned Material Cost | Planned Total Cost |
|----------------------------------------------------------|-------------|-----------------------------------------------|-----------|-----------|------------------|---------------------|--------------------|-----------------------|-----------------------|--------------------|
| <b>MOLLER-1.1.06.06 Integration of MOLLER Subsystems</b> |             |                                               | 02-Oct-20 | 07-Dec-23 | 158.00           | 454.20              | \$1,619,547        | \$0                   | \$3,299,380           | \$4,918,926        |
| <b>MOLLER-1.1.06.06.01 Cables</b>                        |             |                                               | 04-Jan-22 | 18-Aug-22 | 32.00            | 23.20               | \$75,346           | \$0                   | \$1,264,050           | \$1,339,396        |
| 1.06.06.01                                               | 1060601000  | Write Specification for Signal Cabling        | 04-Jan-22 | 15-Feb-22 | 6.00             | 0.20                | \$1,001            | \$0                   | \$0                   | \$1,001            |
| 1.06.06.01                                               | 1060601005  | Procure Signal Cables                         | 16-Feb-22 | 24-May-22 | 14.00            | 0.00                | \$0                | \$0                   | \$788,163             | \$788,163          |
| 1.06.06.01                                               | 1060601010  | Installation of Signal Cabling                | 25-May-22 | 18-Aug-22 | 12.00            | 4.00                | \$11,867           | \$0                   | \$0                   | \$11,867           |
| 1.06.06.01                                               | 1060601015  | Write Specification for LV Cabling            | 04-Jan-22 | 25-Jan-22 | 3.00             | 1.00                | \$5,003            | \$0                   | \$0                   | \$5,003            |
| 1.06.06.01                                               | 1060601020  | Procure LV Cables                             | 26-Jan-22 | 03-May-22 | 14.00            | 0.00                | \$0                | \$0                   | \$57,320              | \$57,320           |
| 1.06.06.01                                               | 1060601025  | Installation of LV Cabling                    | 04-May-22 | 07-Jul-22 | 9.00             | 4.00                | \$11,867           | \$0                   | \$0                   | \$11,867           |
| 1.06.06.01                                               | 1060601030  | Write Specification for LV Power Supplies     | 04-Jan-22 | 25-Jan-22 | 3.00             | 1.00                | \$5,003            | \$0                   | \$0                   | \$5,003            |
| 1.06.06.01                                               | 1060601035  | Procure LV Power Supplies                     | 26-Jan-22 | 03-May-22 | 14.00            | 0.00                | \$0                | \$0                   | \$65,254              | \$65,254           |
| 1.06.06.01                                               | 1060601040  | Installation of LV Power Supplies             | 04-May-22 | 07-Jul-22 | 9.00             | 4.00                | \$11,867           | \$0                   | \$0                   | \$11,867           |
| 1.06.06.01                                               | 1060601045  | Write Specification for HV System and Cabling | 04-Jan-22 | 10-Jan-22 | 1.00             | 1.00                | \$5,003            | \$0                   | \$0                   | \$5,003            |
| 1.06.06.01                                               | 1060601050  | Procure HV System                             | 11-Jan-22 | 05-Apr-22 | 12.00            | 0.00                | \$0                | \$0                   | \$175,098             | \$175,098          |
| 1.06.06.01                                               | 1060601055  | Procure HV Cabling                            | 11-Jan-22 | 19-Apr-22 | 14.00            | 0.00                | \$0                | \$0                   | \$178,215             | \$178,215          |
| 1.06.06.01                                               | 1060601060  | Installation of HV System                     | 20-Apr-22 | 15-Jun-22 | 8.00             | 8.00                | \$23,734           | \$0                   | \$0                   | \$23,734           |

- Total planned cost for cables is \$1.34M dominated by \$1.26M in materials
- Signal Cables:
  - 400 runs each of RG58 and RG108A/U 78Ω BNC Twinax: 604 requested =>196\* spares (for other det's)
    - Each run consists of 4 cables: 60" to PreAmp; 600" to PatchPanel; 320ft to PatchPanel; 600" to ADC\*
  - Planning for premade cables\*: Total cost from web quote is \$679k + \$49k\* (bulkhead conn.) + \$7.5k (trays)
  - Total Cost is \$679k (with \$489k from long signal cables)
  - Recently spoke with Bogdan about reusing RG58 signal cables from SBS. He said there will be 1500 100m cables available for us (cost savings ~\$225k). "short RG58 and HV cables cannot be used unless detector is decommissioned"

## Integration: Cables (HV)

| WBS Path                                                 | Activity ID | Activity Name                                 | Start     | Finish    | Planned Duration | Planned Labor Units | Planned Labor Cost | Planned Nonlabor Cost | Planned Material Cost | Planned Total Cost |
|----------------------------------------------------------|-------------|-----------------------------------------------|-----------|-----------|------------------|---------------------|--------------------|-----------------------|-----------------------|--------------------|
| <b>MOLLER-1.1.06.06 Integration of MOLLER Subsystems</b> |             |                                               | 02-Oct-20 | 07-Dec-23 | 158.00           | 454.20              | \$1,619,547        | \$0                   | \$3,299,380           | \$4,918,926        |
| <b>MOLLER-1.1.06.06.01 Cables</b>                        |             |                                               | 04-Jan-22 | 18-Aug-22 | 32.00            | 23.20               | \$75,346           | \$0                   | \$1,264,050           | \$1,339,396        |
| 1.06.06.01                                               | 1060601000  | Write Specification for Signal Cabling        | 04-Jan-22 | 15-Feb-22 | 6.00             | 0.20                | \$1,001            | \$0                   | \$0                   | \$1,001            |
| 1.06.06.01                                               | 1060601005  | Procure Signal Cables                         | 16-Feb-22 | 24-May-22 | 14.00            | 0.00                | \$0                | \$0                   | \$788,163             | \$788,163          |
| 1.06.06.01                                               | 1060601010  | Installation of Signal Cabling                | 25-May-22 | 18-Aug-22 | 12.00            | 4.00                | \$11,867           | \$0                   | \$0                   | \$11,867           |
| 1.06.06.01                                               | 1060601015  | Write Specification for LV Cabling            | 04-Jan-22 | 25-Jan-22 | 3.00             | 1.00                | \$5,003            | \$0                   | \$0                   | \$5,003            |
| 1.06.06.01                                               | 1060601020  | Procure LV Cables                             | 26-Jan-22 | 03-May-22 | 14.00            | 0.00                | \$0                | \$0                   | \$57,320              | \$57,320           |
| 1.06.06.01                                               | 1060601025  | Installation of LV Cabling                    | 04-May-22 | 07-Jul-22 | 9.00             | 4.00                | \$11,867           | \$0                   | \$0                   | \$11,867           |
| 1.06.06.01                                               | 1060601030  | Write Specification for LV Power Supplies     | 04-Jan-22 | 25-Jan-22 | 3.00             | 1.00                | \$5,003            | \$0                   | \$0                   | \$5,003            |
| 1.06.06.01                                               | 1060601035  | Procure LV Power Supplies                     | 26-Jan-22 | 03-May-22 | 14.00            | 0.00                | \$0                | \$0                   | \$65,254              | \$65,254           |
| 1.06.06.01                                               | 1060601040  | Installation of LV Power Supplies             | 04-May-22 | 07-Jul-22 | 9.00             | 4.00                | \$11,867           | \$0                   | \$0                   | \$11,867           |
| 1.06.06.01                                               | 1060601045  | Write Specification for HV System and Cabling | 04-Jan-22 | 10-Jan-22 | 1.00             | 1.00                | \$5,003            | \$0                   | \$0                   | \$5,003            |
| 1.06.06.01                                               | 1060601050  | Procure HV System                             | 11-Jan-22 | 05-Apr-22 | 12.00            | 0.00                | \$0                | \$0                   | \$175,098             | \$175,098          |
| 1.06.06.01                                               | 1060601055  | Procure HV Cabling                            | 11-Jan-22 | 19-Apr-22 | 14.00            | 0.00                | \$0                | \$0                   | \$178,215             | \$178,215          |
| 1.06.06.01                                               | 1060601060  | Installation of HV System                     | 20-Apr-22 | 15-Jun-22 | 8.00             | 8.00                | \$23,734           | \$0                   | \$0                   | \$23,734           |

- HV System: Total Cost is \$161k + escalation + contingency?
  - Three CAEN SY4527A (2 + 1 spare): power and control mainframes -- \$28k + \$5k (control software)
  - Six CAEN A4533: 1200W power units (two for each mainframe + 2 spares) -- \$11.8k
  - 19 CAEN A1535N: 24ch -3.5kV/3mA Common Return Board -- \$115k
- HV Cables (and breakout): Total Cost is \$163.5k + escalation + contingency?
  - 384 SHV to SHV 600" RG8A/U (enough for 16 cards, 24 ch each): \$190/cable => \$73k (standard cables)
  - HV breakout cost is \$70.5k (involves a lot of expensive connectors, pins; multiconductor HV cables (16 100m), SHV connectors, breakout boxes, labor)
  - More cable trays: three at \$5k each plus \$5k in supports: total here is \$20k + \$12k labor

## Integration: Detector Support Structure

| WBS Path                                               | Activity ID | Activity Name                                              | Start            | Finish           | Planned Duration | Planned Labor Units | Planned Labor Cost | Planned Nonlabor Cost | Planned Material Cost | Planned Total Cost |
|--------------------------------------------------------|-------------|------------------------------------------------------------|------------------|------------------|------------------|---------------------|--------------------|-----------------------|-----------------------|--------------------|
| <b>MOLLER-1.1.06.06.02 Detector Support Structures</b> |             |                                                            | <b>02-Oct-20</b> | <b>07-Dec-23</b> | <b>158.00</b>    | <b>270.00</b>       | <b>\$919,452</b>   | <b>\$0</b>            | <b>\$1,157,410</b>    | <b>\$2,076,862</b> |
| 1.06.06.02                                             | 1060602000  | Design/Specify Electronics Huts                            | 04-Jan-22        | 15-Feb-22        | 6.00             | 6.00                | \$22,099           | \$0                   | \$0                   | \$22,099           |
| 1.06.06.02                                             | 1060602005  | Procure Concrete                                           | 16-Feb-22        | 10-May-22        | 12.00            | 0.00                | \$0                | \$0                   | \$43,660              | \$43,660           |
| 1.06.06.02                                             | 1060602010  | Vendor Install Breaker Panels and Racks                    | 11-May-22        | 01-Sep-22        | 16.00            | 0.00                | \$0                | \$0                   | \$82,600              | \$82,600           |
| 1.06.06.02                                             | 1060602015  | Procure Instrumentation Hardware                           | 04-Jan-22        | 01-Feb-22        | 4.00             | 0.00                | \$0                | \$0                   | \$17,700              | \$17,700           |
| 1.06.06.02                                             | 1060602020  | Install Instrumentation into Huts                          | 02-Feb-22        | 22-Jun-22        | 20.00            | 48.00               | \$166,872          | \$0                   | \$0                   | \$166,872          |
| 1.06.06.02                                             | 1060602025  | Main Detector Integration Design                           | 23-Mar-21        | 04-Nov-21        | 32.00            | 92.00               | \$333,108          | \$0                   | \$0                   | \$333,108          |
| 1.06.06.02                                             | 1060602030  | Procure Structure Supports (100K for Installation Misc)    | 05-Nov-21        | 26-Sep-22        | 44.00            | 0.00                | \$0                | \$0                   | \$826,000             | \$826,000          |
| 1.06.06.02                                             | 1060602035  | Install Main Detector                                      | 27-Sep-22        | 27-Mar-23        | 24.00            | 63.00               | \$194,552          | \$0                   | \$0                   | \$194,552          |
| 1.06.06.02                                             | 1060602040  | Ferris Wheel Support Design                                | 05-Feb-21        | 18-Mar-21        | 6.00             | 13.00               | \$40,080           | \$0                   | \$0                   | \$40,080           |
| 1.06.06.02                                             | 1060602045  | Procure Ferris Wheel Supports (15K for Installation Misc)  | 19-Mar-21        | 09-Aug-21        | 20.00            | 0.00                | \$0                | \$0                   | \$143,750             | \$143,750          |
| 1.06.06.02                                             | 1060602050  | Install Ferris Wheel                                       | 22-Jul-22        | 16-Sep-22        | 8.00             | 26.00               | \$86,961           | \$0                   | \$0                   | \$86,961           |
| 1.06.06.02                                             | 1060602055  | Design Beam Monitoring Hardware                            | 02-Oct-20        | 12-Nov-20        | 6.00             | 15.00               | \$53,640           | \$0                   | \$0                   | \$53,640           |
| 1.06.06.02                                             | 1060602060  | Procure Beam Monitoring Hardware(8K for Installation Misc) | 13-Nov-20        | 15-Apr-21        | 20.00            | 0.00                | \$0                | \$0                   | \$43,700              | \$43,700           |
| 1.06.06.02                                             | 1060602065  | Install Beam Monitoring Hardware                           | 16-Apr-21        | 11-Jun-21        | 8.00             | 7.00                | \$22,140           | \$0                   | \$0                   | \$22,140           |
| 1.06.06.02                                             | 1060602070  | Detector Installation Complete                             |                  | 07-Dec-23        | 0.00             | 0.00                | \$0                | \$0                   | \$0                   | \$0                |

- Total planned cost is ~\$2.1M split ~equally among labor and materials
- Largest single line item is Structure Support Materials at \$826k:
  - Main and Aux detectors support structures - they hold individual detector channels in position around beam pipe — \$148k
  - Main and Aux detectors Pb shielding – \$240k\* (potential savings here since Pb donut absorber is much larger than planned)
  - Beam line (from tracking detectors to beam dump alcove) — \$100k
  - Main and Aux detectors floor positioning systems (floor plates, jacks, Hilman rollers, mounts) — \$338k



## Integration: Detector Support Structure

| WBS Path                                               | Activity ID | Activity Name                                              | Start            | Finish           | Planned Duration | Planned Labor Units | Planned Labor Cost | Planned Nonlabor Cost | Planned Material Cost |
|--------------------------------------------------------|-------------|------------------------------------------------------------|------------------|------------------|------------------|---------------------|--------------------|-----------------------|-----------------------|
| <b>MOLLER-1.1.06.06.02 Detector Support Structures</b> |             |                                                            | <b>02-Oct-20</b> | <b>07-Dec-23</b> | <b>158.00</b>    | <b>270.00</b>       | <b>\$919,452</b>   | <b>\$0</b>            | <b>\$1,157,410</b>    |
| 1.06.06.02                                             | 1060602000  | Design/Specify Electronics Huts                            | 04-Jan-22        | 15-Feb-22        | 6.00             | 6.00                | \$22,099           | \$0                   | \$0                   |
| 1.06.06.02                                             | 1060602005  | Procure Concrete                                           | 16-Feb-22        | 10-May-22        | 12.00            | 0.00                | \$0                | \$0                   | \$43,660              |
| 1.06.06.02                                             | 1060602010  | Vendor Install Breaker Panels and Racks                    | 11-May-22        | 01-Sep-22        | 16.00            | 0.00                | \$0                | \$0                   | \$82,600              |
| 1.06.06.02                                             | 1060602015  | Procure Instrumentation Hardware                           | 04-Jan-22        | 01-Feb-22        | 4.00             | 0.00                | \$0                | \$0                   | \$17,700              |
| 1.06.06.02                                             | 1060602020  | Install Instrumentation into Huts                          | 02-Feb-22        | 22-Jun-22        | 20.00            | 48.00               | \$166,872          | \$0                   | \$0                   |
| 1.06.06.02                                             | 1060602025  | Main Detector Integration Design                           | 23-Mar-21        | 04-Nov-21        | 32.00            | 92.00               | \$333,108          | \$0                   | \$0                   |
| 1.06.06.02                                             | 1060602030  | Procure Structure Supports (100K for Installation Misc)    | 05-Nov-21        | 26-Sep-22        | 44.00            | 0.00                | \$0                | \$0                   | \$826,000             |
| 1.06.06.02                                             | 1060602035  | Install Main Detector                                      | 27-Sep-22        | 27-Mar-23        | 24.00            | 63.00               | \$194,552          | \$0                   | \$0                   |
| 1.06.06.02                                             | 1060602040  | Ferris Wheel Support Design                                | 05-Feb-21        | 18-Mar-21        | 6.00             | 13.00               | \$40,080           | \$0                   | \$0                   |
| 1.06.06.02                                             | 1060602045  | Procure Ferris Wheel Supports (15K for Installation Misc)  | 19-Mar-21        | 09-Aug-21        | 20.00            | 0.00                | \$0                | \$0                   | \$143,750             |
| 1.06.06.02                                             | 1060602050  | Install Ferris Wheel                                       | 22-Jul-22        | 16-Sep-22        | 8.00             | 26.00               | \$86,961           | \$0                   | \$0                   |
| 1.06.06.02                                             | 1060602055  | Design Beam Monitoring Hardware                            | 02-Oct-20        | 12-Nov-20        | 6.00             | 15.00               | \$53,640           | \$0                   | \$0                   |
| 1.06.06.02                                             | 1060602060  | Procure Beam Monitoring Hardware(8K for Installation Misc) | 13-Nov-20        | 15-Apr-21        | 20.00            | 0.00                | \$0                | \$0                   | \$43,700              |
| 1.06.06.02                                             | 1060602065  | Install Beam Monitoring Hardware                           | 16-Apr-21        | 11-Jun-21        | 8.00             | 7.00                | \$22,140           | \$0                   | \$0                   |
| 1.06.06.02                                             | 1060602070  | Detector Installation Complete                             |                  | 07-Dec-23        | 0.00             | 0.00                | \$0                | \$0                   | \$0                   |

- Other major material costs include:
  - \$144k for GEM ferris wheel supports
  - \$144k\* for two shielding bunkers: \$44k in concrete, \$83k in panels + racks, and \$18k in hardware
  - \$44k for beam monitoring hardware (Mark's request)

## Integration: Detector Support Structure (Labor)

| WBS Path                                               | Activity ID | Activity Name                                              | Start            | Finish           | Planned Duration | Planned Labor Units | Planned Labor Cost | Planned Nonlabor Cost | Planned Material Cost | Planned Total Cost |
|--------------------------------------------------------|-------------|------------------------------------------------------------|------------------|------------------|------------------|---------------------|--------------------|-----------------------|-----------------------|--------------------|
| <b>MOLLER-1.1.06.06.02 Detector Support Structures</b> |             |                                                            | <b>02-Oct-20</b> | <b>07-Dec-23</b> | <b>158.00</b>    | <b>270.00</b>       | <b>\$919,452</b>   | <b>\$0</b>            | <b>\$1,157,410</b>    | <b>\$2,076,862</b> |
| 1.06.06.02                                             | 1060602000  | Design/Specify Electronics Huts                            | 04-Jan-22        | 15-Feb-22        | 6.00             | 6.00                | \$22,099           | \$0                   | \$0                   | \$22,099           |
| 1.06.06.02                                             | 1060602005  | Procure Concrete                                           | 16-Feb-22        | 10-May-22        | 12.00            | 0.00                | \$0                | \$0                   | \$43,660              | \$43,660           |
| 1.06.06.02                                             | 1060602010  | Vendor Install Breaker Panels and Racks                    | 11-May-22        | 01-Sep-22        | 16.00            | 0.00                | \$0                | \$0                   | \$82,600              | \$82,600           |
| 1.06.06.02                                             | 1060602015  | Procure Instrumentation Hardware                           | 04-Jan-22        | 01-Feb-22        | 4.00             | 0.00                | \$0                | \$0                   | \$17,700              | \$17,700           |
| 1.06.06.02                                             | 1060602020  | Install Instrumentation into Huts                          | 02-Feb-22        | 22-Jun-22        | 20.00            | 48.00               | \$166,872          | \$0                   | \$0                   | \$166,872          |
| 1.06.06.02                                             | 1060602025  | Main Detector Integration Design                           | 23-Mar-21        | 04-Nov-21        | 32.00            | 92.00               | \$333,108          | \$0                   | \$0                   | \$333,108          |
| 1.06.06.02                                             | 1060602030  | Procure Structure Supports (100K for Installation Misc)    | 05-Nov-21        | 26-Sep-22        | 44.00            | 0.00                | \$0                | \$0                   | \$826,000             | \$826,000          |
| 1.06.06.02                                             | 1060602035  | Install Main Detector                                      | 27-Sep-22        | 27-Mar-23        | 24.00            | 63.00               | \$194,552          | \$0                   | \$0                   | \$194,552          |
| 1.06.06.02                                             | 1060602040  | Ferris Wheel Support Design                                | 05-Feb-21        | 18-Mar-21        | 6.00             | 13.00               | \$40,080           | \$0                   | \$0                   | \$40,080           |
| 1.06.06.02                                             | 1060602045  | Procure Ferris Wheel Supports (15K for Installation Misc)  | 19-Mar-21        | 09-Aug-21        | 20.00            | 0.00                | \$0                | \$0                   | \$143,750             | \$143,750          |
| 1.06.06.02                                             | 1060602050  | Install Ferris Wheel                                       | 22-Jul-22        | 16-Sep-22        | 8.00             | 26.00               | \$86,961           | \$0                   | \$0                   | \$86,961           |
| 1.06.06.02                                             | 1060602055  | Design Beam Monitoring Hardware                            | 02-Oct-20        | 12-Nov-20        | 6.00             | 15.00               | \$53,640           | \$0                   | \$0                   | \$53,640           |
| 1.06.06.02                                             | 1060602060  | Procure Beam Monitoring Hardware(8K for Installation Misc) | 13-Nov-20        | 15-Apr-21        | 20.00            | 0.00                | \$0                | \$0                   | \$43,700              | \$43,700           |
| 1.06.06.02                                             | 1060602065  | Install Beam Monitoring Hardware                           | 16-Apr-21        | 11-Jun-21        | 8.00             | 7.00                | \$22,140           | \$0                   | \$0                   | \$22,140           |
| 1.06.06.02                                             | 1060602070  | Detector Installation Complete                             |                  | 07-Dec-23        | 0.00             | 0.00                | \$0                | \$0                   | \$0                   | \$0                |

- Total planned labor costs: \$900k
  - \$333k for Main Detector Integration Design: 32 weeks engineering and 60 weeks of designer time
  - \$195k\* for installation of Main Detector
  - \$167k for installation of instrumentation into shield bunkers
  - \$127k for Ferris wheel support design and installation



## Integration: Hall Mods and Installation

| WBS Path                                                       | Activity ID | Activity Name                   | Start     | Finish    | Planned Duration | Planned Labor Units | Planned Labor Cost | Planned Nonlabor Cost | Planned Material Cost | Planned Total Cost |
|----------------------------------------------------------------|-------------|---------------------------------|-----------|-----------|------------------|---------------------|--------------------|-----------------------|-----------------------|--------------------|
| <b>MOLLER-1.1.06.06.03 Hall Modifications and Installation</b> |             |                                 | 04-Jan-22 | 18-Jul-23 | 77.00            | 161.00              | \$624,748          | \$0                   | \$877,920             | \$1,502,668        |
| 1.06.06.03                                                     | 1060603000  | Remove resistive Q1 magnets     | 04-Jan-22 | 25-Jan-22 | 3.00             | 4.00                | \$13,960           | \$0                   | \$0                   | \$13,960           |
| 1.06.06.03                                                     | 1060603005  | Remove SC Q2 magnets            | 26-Jan-22 | 08-Mar-22 | 6.00             | 7.00                | \$24,897           | \$0                   | \$0                   | \$24,897           |
| 1.06.06.03                                                     | 1060603010  | Modify( blue) utility platform  | 09-Mar-22 | 28-Jul-22 | 20.00            | 28.00               | \$92,118           | \$0                   | \$0                   | \$92,118           |
| 1.06.06.03                                                     | 1060603015  | Restructure pivot and HRS links | 29-Jul-22 | 24-Mar-23 | 32.00            | 74.00               | \$246,933          | \$0                   | \$0                   | \$246,933          |
| 1.06.06.03                                                     | 1060603020  | Platforms and Utilities         | 27-Mar-23 | 18-Jul-23 | 16.00            | 32.00               | \$115,269          | \$0                   | \$0                   | \$115,269          |
| 1.06.06.03                                                     | 1060603025  | Hall Modifications Materials    | 04-Jan-22 | 26-Apr-22 | 16.00            | 0.00                | \$0                | \$0                   | \$877,920             | \$877,920          |
| 1.06.06.03                                                     | 1060603030  | Engineering Oversight           | 04-Jan-22 | 18-Jul-23 | 77.00            | 16.00               | \$131,571          | \$0                   | \$0                   | \$131,571          |

- Total planned cost is \$1.5M: \$625k in planned labor and \$878k in materials
- Planned material costs associated with activities:
  - Remove resistive Q1 magnets — \$148k
  - Remove SC Q2 magnets — \$32k
  - Modify (blue) utility platform — \$276k
  - Restructure pivot and HRS links — \$350k (Possible saving depending what is done with old pivot area?)
  - Platforms and utilities — \$210k
- Planned labor costs are itemized in table

## Summary

- Hall I & I is a big piece of the pie at \$11M
- I estimate  $\$600\text{k} + \$750\text{k} + \$225\text{k} = \$1.6\text{M}$  in cost reductions from transfer lines, shielding, and coaxial signal cables
- There is still potential for cost reductions in other areas:
  - Old pivot area decision, Pb donut absorber, Main detector installation, shielding bunkers
  - More savings in cables?: Reuse possibilities, HV lengths, premade vs house-made
  - More savings in cryogenic transfer lines (given reduced target power)?
- There are already a few dependencies here (2MVA, raster, ?). Would any others make sense? Pivot area & HRS links, maybe?

## Summary

- Contingencies? There seem to be areas where this make sense and others where it doesn't necessarily (at least not at full rate)
- The Detector Support Structure activity costs are the least understood at this point –collaboration must now focus on this area and work with project team to explore various options and define more clearly this activity (and costs)
- If every subsystem reduced their cost by 40%, then Hall I & I would be on hook for \$4.4M. Possible \$2M could be removed ~easily, but it's hard to see how to remove another \$2M